

# 2008 North Main Street Reconstruction between Wheeler Dam Road and Evergreen Road

## Bi-Weekly Progress Report July 17, 2008

The following is an outline of work that was performed on the North Main Street Reconstruction project during the prior 2 weeks, and a look ahead at work that will be taking place over the course of the next two weeks.

### Last Two (2) Weeks

- Construction of underground infrastructure completed.
- Driveway cutting and pavement reclamation has been completed along entire length of roadway.
- Portion of base course of pavement has been installed, except for section between Wheeler Dam Road and Walnut Terrace.



Busby construction begins pavement reclamation over Spicket River



Pavement reclamation grading operation



Atkinson Road intersection being reclaimed



Reclaimed section being graded

### Next Two Weeks

- July 18: Base course pavement to be completed
- July 21-22: Driveway aprons to be constructed
- July 22-23: Structure covers to be exposed and raised
- July 23-25: Guardrail to be installed
- Week of July 28: Berm to be installed and miscellaneous cleanup